RASTA
CENTER FOR ROAD TECHNOLOGY

BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl.No	Item	Description
1	Name of Work	Improvements to Roads and Drains in Kashinagara main road in Ward.No.7 (Byatrayanapura) in Kodigehalli Sub Division Sl. No.67
2	Estimate Cost	32.00 Lakhs
3	Administrative Approval No and Date	BBMP/JC/YNK-ZONE/AA/325/2013-14, dt.30.10.2013
4	Technical sanction No. and Date	BBMP/SE/YNK-ZONE/TS/26/2013-14, dt.29.10.2013
5	Job Code No. and P Code No.	007-14-000033, P-1771
6	Tender Direct Entrested to KRIDL	-
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP/E-PMT/16/2013-14, dt.06.12.2013
8	Tender Approved Details	-
9	Work Order No and Date	EE/BTP/BBMP/E-PMT/346/2013-14, dt.15.02.2014
10	Stipulation time of Completion	60 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	26.07.2014
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	222 Dt.31.07.2014
17	Status of work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	03.12.15
20	MB No. and Page No.	1838 page no. 183721
21	Test Result	--

22	**Section Officer**	Basavaraju
23	**Sub Division Officer**	D.K.Madhu Sudhan
24	**Observation**	- -
a	**Work Quality**	Satisfactory
b	**Comments**	The work is carried out by the Contractor satisfactorily.

8/1/16

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India